

## NACA meeting: Honore – Pinebrook Schedule

### **Honore Phase VI:**

Segment is between SR 681 and south property line of Hugh Culverhouse property.

Under construction now.

Permitting just completed.

Constructed with a developer agreement with Palmer Ranch.

### **Honore Phase VII:**

Segment is between south property line of Culverhouse property and Laurel Road.

Design is about 90% complete as a two lane roadway.

Currently being permitted with the Army Corp of Engineers.

Expect permit in spring of 2011.

Construction is funded with TRIP funds from FDOT, available in July 2013.

Construction start anticipated in July 2013 (need to wait for TRIP funds to fully fund the project).

Construction completion in December of 2014.

The schedule (over) shows a Phase VI completion in May 2011, may be incorrect. Phase VI was slowed in permitting due to problem in Phase V. The County is waiting for a revised timeline from Palmer Ranch for Honore Phase VI.

# Honore Avenue – State Road 681 to Laurel Road Construction Schedule

Honore Ph. VI – State Road 681 to South  
Property Line Palmer Ranch 680

Honore Ph. VII – South Property Line Palmer  
Ranch 680 to Laurel Road  
(Sect. A = P.R. 680 to I-75)  
(Sect. B = I-75 SB Lanes)  
(Sect. C = I-75 to Laurel Road)

